



**Location**  
Goldfields, WA

**Client**  
Northern Star/Billabong  
Gold Resources

**Duration**  
October 2017 - June 2019

**Contract Type**  
Schedule of Rates

# HERMES MINING PROJECT

## Carey Mining - Project Closure Report

The contract was originally negotiated between Carey Mining and Northern Star Resources in 2015.

The project to date had a total of 1,648,727 tonnes of Ore mined. Ore grades (g/t) resources proved higher than expected.

Carey Mining undertook the following scope of works:

- Load and Haul of 300kT per month (average).
- Fleet of HV Equipment 120T Excavator, 90T Trucks and ancillary.
- Fully Equipment maintenance facilities.
- Drilling and Blasting services.
- Rehabilitation of work areas and waste dumps.
- Dewatering of pits and maintenance of surface bore's.



Carey Mining sponsored Carey Training to deliver a Certificate 2 in civil construction course to prepare local people for entry level training in the new Hermes mine. From the 7 graduates 5 were offered employment and 4 commenced in traineeship roles across Drill and Blast, Load and Haul and Maintenance areas.

Employment pathways were established into job orientation and cultural awareness activities. Hermes Project to date production ended at 6,561,832 BCM (21 months). A total of 3 pits where mined under the HER-S- 001 contract.







**Carey Mining Pty Ltd**

ABN 75 073 810 910

**T** (08) 6465 8000

**F** (08) 6465 8050

312 Victoria Road MALAGA  
Western Australia 6090

PO Box 2125  
MALAGA WA 6944

Email: [admin@careymining.com.au](mailto:admin@careymining.com.au)